

# SCHEDULE OF ENGINEERING WORKS

## First Quarter 2017/18

DESCRIPTION	STATUS	2017						2018						
		JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	
<b>ROADS &amp; TRANSPORT</b>														
Trans Access Road Wandraa Flood Repairs			■	■	■		■	■	■					
Road Works Resurfacing				■	■	■	■	■	■	■	■			
Kerbing Construction & Reconstruction	Work underway		■	■	■	■	■	■	■	■	■			
Trans Access Upgrade						■								
Yarri Road Upgrade	Part of Rural Road Project	■	■	■	■	■	■	■	■	■	■			
Johnston St Reconstruction	Project Complete	■	■											
Broad Arrow - Ora Banda Upgrade										■	■			
Boulder/Federal/Lane Reconstruction											■	■		
Graeme St Reconstruction	Project Complete		■	■										
Lionel Street Reconstruction				■	■									
Mount Monger Road Upgrade	Part of Rural Road Project.	■	■	■	■	■	■	■	■	■	■			
Kurnalpi-Pinjin Upgrade	Project Commenced.		■	■	■									
Maritana Street Reconstruction					■	■								
Trans Access Resheet						■	■	■						
Mt Monger Road Resheet											■	■		
Williamston Road Reconstruction				■	■									
Osmetti Dr (Johnston St to Bull Way) Reconstruction	Design phase.	■	■	■	■							■	■	■
Parsons St (Piccadilly St to Bourke St) Reconstruction											■	■		
Osmetti Dr (O'Connor St to Bull Way) Reconstruction	Design phase.	■	■	■	■							■	■	■
Hare St (Graeme St to Cotter St) Reconstruction										■	■			
Charles St (Egan St to Fairtha Pl) Reconstruction										■	■			
Lane St (Burt St - Hopkins St) - Safety Improvements - Nibs & Islands	Design phase.	■	■	■	■	■	■			■	■			
Boulder Rd - Egan St Roundabout	Design phase.	■	■	■	■	■	■	■	■	■	■			
<b>ENGINEERING SERVICES</b>														
Drainage Construction	Design phase.	■	■	■	■	■	■	■	■	■	■	■	■	■
Footpath Construction & Reconstruction	Currently finalising the 2016/17 program. The 2017/18 program due to commence shortly.	■	■	■	■	■	■	■	■	■	■	■	■	■
Streetscape - Brookman St (Wilson St to Maritana St)	Design phase	■	■	■	■	■	■	■	■	■	■	■	■	■
Rural Road Project - Mt Monger Rd, Ora Banda - Broadarrow Rd, Yarri Rd	Design work complete and tenders for works closed in July 2017. Tender submissions currently being assessed.	■	■	■	■	■	■	■	■	■	■	■	■	■
Hannan Street Under Veranda Lighting	Consultation with stakeholders to commence shortly.	■	■	■	■	■	■	■	■	■	■	■	■	■
<b>PARKS &amp; RESERVES</b>														
Upgrade Of Boulder Oval Effluent Tanks				■	■					■	■	■	■	■
Upgrade Of Old Boulder Pump Shed			■	■	■	■	■	■	■	■	■			
Treated Wastewater Holding Dam	Tender documents currently being prepared.	■	■	■	■	■	■	■	■	■	■	■	■	■
Kingsbury Skate Park Landscaping		■	■	■	■	■	■	■	■	■	■			
Playground Replacement Program Stage 1	Quotation documentation prepared. Quotations due to be received this month.	■	■	■	■	■	■	■	■	■	■			

Design/Preconstruction Procurement/Consultation

Construction

